EXTENSION OF TIME PROPOSAL

1	Name of work	Development Work at Sampigehalli Ward no: 05, Byatarayanapura Sub Division.
2	Amount of Work Portion	₹1202641-00
3	Estimated Cost	22.00 Lakhs
4	Name of contractor	B.R. Dhananjaya
5	Agreement No.	595
6	No. and date under which work order issued.	595/3-03-2014.
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	755 days
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to digging by BWSSB for Cauvery water supply work was delayed. EOT may grant with penalty. Rs. 11180-00.
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92